

CITY OF SAN FERNANDO, PAMPANGA

20% COMPONENT OF THE IRA UTILIZATION

FOR APRIL TO JUNE 2022

				Target	Pro	oject Status	No. of	
Program or Project		Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
ocial Development	the state of the s		***************************************					
Construction/Improvement of Two Storey Multi Purpose at Northville 14, Phase II, Malpitic, City of San Fernando, Pampanga	Malpitic, CSFP	6,000,000.00	February 19, 2022	July 18, 2022	99.72%	5,983,050.08		Physically Completed
Repair/Improvement of Health Center at Purok 1, Malpitic, City of San Fernando, Pampanga	Malpitic, CSFP	1,000,000.00	-	-	0.00%			2nd Sem
Street Lighting Project	City Wide	20,000,000.00		-	99.81%	19,962,117.00		Goods - for Delivery
conomic Development								
Land Improvement/Development of the City Town Center and City Civic Center		30,000,000.00			99.84%	29,951,218.36		3 projects
Land Improvement (Embankment) of Town Center Phase VII at Calulut, CSFP.	Land Improvement (Embankment) of Town Center Phase VII at Calulut, CSFP.		February 19, 2022	May 09, 2022				Physically Completed
Land Improvement (Embankment) of Civic Center Phase VI at San Isidro and Alasas, CSFP	Land Improvement (Embankment) of Civic Center Phase VI at San Isidro and Alasas, CSFP		February 22, 2022	May 12, 2022				Physically Completed
Construction/Improvement of Civic Center Linear Park at San Isidro, CSFP	Construction/Impro vernent of Civic Center Linear Park at San Isidro, CSFP		March 23, 2022	July 20, 2022				Physically Complete

				Target	Pro	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Bike lanes and Sidewalk development project	Calulut and Malpitic, CSFP	10,000,000.00	March 10, 2022	July 08, 2022	99.76%	9,975,781.78		90% On-going
Upgrading/provision of tools and equipment for the CEO maintenance unit (tree trimming, electrical works, waterways clean-up, carpentry works and others)	=	10,000,000.00	4	-	0.00%			2nd Sem
Provision of irrigation Facilities	City Nursery, Brgy. Lara CSFP	1,000,000.00	January 2022	May 2022	97.00%	970,000.00		Completed
Small Farm Mechanization Program	City Nursery, Brgy. Lara CSFP	2,500,000.00	January 2022	May 2022	99.99%	2,499,705.00		Awarding of Power Sprayer & Grass Cutter will be on July 14, 2022
Enhance Productivity of Agricultural Land	City Nursery, Brgy. Lara CSFP	2,000,000.00	January 2022	May 2022	71.57%	1,431,317.38		Completed
Animal Dispersal	Heroes Hall, Brgy. San Juan CSF	1,000,000.00	January 2022	February 2022	99.50%	994,975.00		Completed
onstruction and/or Rehabilitation of Roads and Bridg	les							
Construction of Bridge at City Town Center, City of San Fernando, Pampanga	City Town Center, CSFP	10,000,000.00	March 29, 2022	September 25, 2022	99.91%	9,990,658.38		80% On-going
Improvement/Construction of Road at Alasas, City of San Fernando, Pampanga	Purok 4, Alasas, CSFP	3,000,000.00	March 31, 2022	April 29, 2022	99.66%	2,989,785.59		Physically Completed
Improvement/Construction of Road at Baliti, City of San Fernando, Pampanga	Baliti, CSFP	3,000,000.00			0.00%			2nd Sem
Improvement of Road at Del Rosario (corner Del Rosario Road to Civic Center)	Del Rosario, CSFP	10,831,293.40	March 05, 2022	May 18, 2022	99.77%	10,805,903.39		Physically Completed
Improvement/Construction of Road at Dela Paz Sur to Del Rosario, City of San Fernando, Pampanga	Dela Paz Sur and Del Rosario, CSFP	10,000,000.00	February 22, 2022	April 25, 2022	99.76%	9,975,978.09		Physically Completed
Improvement/Construction of Road at Lara, City of San Fernando, Pampanga	Lara, CSFP	3,000,000.00	March 25, 2022	May 23, 2022	99.73%	2,991,889.12		Physically Completed
Improvement/Construction of Road at Malino, City of San Fernando, Pampanga	Malino, CSFP	3,000,000.00			0.00%			2nd Sem

				Target	Pro	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Improvement/Construction of Road at Panipuan, City of San Fernando, Pampanga	Panipuan, CSFP	3,000,000.00	March 25, 2022	June 12, 2022	99.61%	2,988,183.03		Physically Completed
Improvement/Construction of Road at Quebiawan, City of San Fernando, Pampanga	Quebiawan, CSFP	3,000,000.00	March 05, 2022	April 03, 2022	99.60%	2,987,927.78		Physically Completed
Improvement/Construction of Road at San Agustin, City of San Fernando, Pampanga	lude, San Agustin, C	3,000,000.00	February 19, 2022	March 20, 2022	99.59%	2,987,738.13		Physically Completed
Improvement/Construction of Road (Asphalt Overlay) at San Isidro, City of San Fernando, Pampanga	San Isidro, CSFP	3,000,000.00	March 25, 2022	April 23, 2022	99.64%	2,989,123.98		Physically Completed
Improvement/Construction of Road at San Pedro, City of San Fernando, Pampanga	San Pedro, CSFP	3,000,000.00		-	0.00%			2nd Sem
Improvement/Construction of Road at Sindalan, City of San Fernando, Pampanga	Sindalan, CSFP	3,000,000.00		-	0.00%			2nd Sem
Improvement/Construction of Road at Sto. Rosario, City of San Fernando, Pampanga	Sto. Rosario, CSFP	3,000,000.00	March 22, 2022	May 21, 2022	99.64%	2,989,110.97		Suspended
Improvement/Construction of Road at Telabastagan, City of San Fernando, Pampanga	Telabastagan, CSFP	3,000,000.00	March 24, 2022	April 22, 2022	99.64%	2,989,098.45		Physically Completed
Improvement/Construction of Road at San Isidro, City of San Fernando, Pampanga		7,500,000.00			0.00%			
Rehabilitation/ Improvement of Road at San Agustin (Asphalt Overlay at St. Jude), City of San Fernando, Pampanga		2,500,000.00	June 24, 2022	July 08, 2022	99.64%	2,490,917.82		Physically Completed
Construction of Road at Dela Paz Sur to Lara, City of San Fernando, Pampanga	Dela Paz Sur and Lara, CSFP	2,618,753.45	June 09, 2022	July 08, 2022	98.92%	2,590,530.62		Physically Completed
to Barangay Priotity Projects								
gy. Alasas, CSFP								
Installation of CCTV and Command Center	Brgy. Alasas, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3r Quarter

				Target	Pr	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Material Recovery Program (MRF)	Brgy. Baliti, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Bulaon, CSP								
Construction/Rehabilitation of Line Canal in Bulaon Resettlement	Brgy. Bulaon, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Calulut, CSFP								
Construction/Rehabilitation of Lined Canal in Northville 14	Brgy. Calulut, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Del Carmen, CSFP								
Installation and Rehabilitation of Street Lighting	Brgy. Del Carmen, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Del Pilar, CSFP								
Installation/rehabilitation of Street lighting System in Sitio Astros and Center	Brgy. Del Pilar, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Del Rosario, CSFP								
Extension of the Concrete Barangay Road infront of the barangay property	Brgy. Del Rosario, CSFP	200,000.00	July 2022	December 2022	0.00%	82		Allotment release on 3rd Quarter
Brgy. Dela Paz Norte, CSFP								
Construction/Rehabilitation of Pathways/Pavements/Sidewalk situated at Purok 1 and 2	Brgy. Dela Paz Norte, CSFP	200,000.00	July 2022	December 2022	0.00%) -		Allotment release on 3rd Quarter
Brgy. Dela Paz Sur, CSFP								
Purchase and Installation of Street Lights Solar Panel (Barangay Wide)	Brgy. Dela Paz Sur, CSFP	200,000.00	July 2022	December 2022	0.00%	**		Allotment release on 3rd Quarter
Brgy. Dolores, CSFP								
Rehabilitation of Multi-Purpose Hall at St. Francis Village	Brgy. Dolores, CSFF	200,000.00	July 2022	December 2022	0.00%	:=		Allotment release on 3rd Quarter
Brgy. Juliana, CSFP								

				Target	Pn	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Fabrication/Construction/Installation of Canal Covers portion of Purok 3, 4 & 5	Brgy. Juliana, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Lara, CSFP								
Construction of Line Canal at Purok 1	Brgy. Lara, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3rd Quarter
Brgy. Lourdes, CSFP								
Desilting/Declogging of Creek Along Malvar Street, Arellano Street, Lapu-Lapu Street, Tandang Sora Street and A. Ruiz Street	Brgy. Lourdes, CSFP	200,000.00	July 2022	December 2022	0.00%	*		Allotment release on 3rd Quarter
Brgy. Magliman, CSFP								
Construction/Rehabilitation of Lined Canal in Purok 4	Brgy. Magliman, CSFP	200,000.00	July 2022	December 2022	0.00%	•		Allotment release on 3rd Quarter
Brgy. Maimpis, CSFP								
Rehabilitation/Repair of Canals with Cover in Purok 1	Brgy. Maimpis, CSFF	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Malino, CSFP								
Installation of Public Address System	Brgy. Malino, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Malpitic, CSFP								
Purchasing of Additional CCTV Cameras and Public Address	Brgy. Malpitic, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Pandaras, CSFP								
Continuation of the Construction of Canal and Pathway at Miranda, Catacutan, Guinto and Fajardo Compound	rgy. Pandaras, CSF	200,000.00	July 2022	December 2022	0.00%	¥		Allotment release on 3rd Quarter
Brgy. Panipuan, CSFP								
Construction/Rehabilitation of Line Canal in Purok 1	Brgy. Panipuan, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. Pulung Bulu, CSFP								

				Target	Pro	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Rehabilitation/Repair of Line Canal with Cover in Purok	Brgy. Pulung Bulu, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3rd Quarter
Brgy. Quebiawan CSFP								
Installation of Street lights/Lamp post	Brgy. Quebiawan, CSFP	200,000.00	July 2022	December 2022	0.00%	2 91 0		Allotment release on 3rd Quarter
Brgy. Saguin, CSFP								
Installation of Public Address System	Brgy. Saguin, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3rd Quarter
Brgy. San Agustin, CSFP								
Installation of Streelights at Don Ramon Village	Brgy. San Agustin, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3rd Quarter
Brgy. San Felipe, CSFP								
Rehabilitation/Construction of Drainage System Lined-Canal and Pathway at Purok 3 and 5	Brgy. San Felipe, CSFP	200,000.00	July 2022	December 2022	0.00%			Allotment release on 3rd Quarter
Brgy. San Isidro, CSFP								
Installation of LED Streetlights	Brgy. San Isidro, CSFP	200,000.00	July 2022	December 2022	0.00%	÷		Allotment release on 3rd Quarter
Brgy. San Jose, CSFP								
Construction of Multi-Purpose Hall at Purok 5	Brgy. San Jose, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. San Juan, CSFP								
Construction and Rehabilitation of Road and Canal with Cover at Purok 7	Brgy. San Juan, CSFP	200,000.00	July 2022	December 2022	0.00%	21		Allotment release on 3rd Quarter
Brgy. San Nicolas, CSFP								
Repair and Maintenance of Streetlights in all sitios	Brgy. San Nicolas, CSFP	200,000.00	July 2022	December 2022	0.00%	-		Allotment release on 3rd Quarter
Brgy. San Pedro, CSFP								

				Target	Pr	oject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction/Improvement of Lined Canal at Calulut, City of San Fernando, Pampanga	Calulut, CSFP	2,000,000.00	March 24, 2022	June 7, 2022	99.46%	1,989,245.86		Physically Completed
Construction/Improvement of Lined Canal at Del Pilar, City of San Fernando, Pampanga	Del Pilar, CSFP	2,000,000.00		*	0.00%			2nd Sem
Construction/Improvement of Lined Canal at Dela Paz Norte, City of San Fernando, Pampanga	Dela Paz Norte, CSFP	2,000,000.00	6	-	0.00%			reverted
Construction/Improvement of Lined Canal at Dela Paz Sur, City of San Fernando, Pampanga	Dela Paz Norte, CSFP	2,000,000.00	•	-	0.00%			reverted
Construction/Improvement of Lined Canal at Dolores, City of San Fernando, Pampanga	Dolores, CSFP	2,000,000.00	-	•	0.00%			2nd Sem
Construction/Improvement of Lined Canal at Pulungbulu, City of San Fernando, Pampanga	Pulungbulu, CSFP	2,000,000.00	-		0.00%			2nd Sem
Construction/Improvement of Lined Canal at San Juan, City of San Fernando, Pampanga	San Juan, CSFP	2,000,000.00	March 25, 2022	May 23, 2022	99.47%	1,989,400.81		Physically Completed
Construction/Improvement of Lined Canal at Purok 11B, Sta. Lucia, City of San Fernando, Pampanga	Sta. Lucia, CSFP	2,000,000.00	-		0.00%			2nd Sem
Construction/Improvement of Lined Canal at Sto. Nino, City of San Fernando, Pampanga	Sto. Niño, CSFP	2,000,000.00	-		0.00%			2nd Sem
Construction of Slope Protection at Malpitic, City of San Fernando, Pampanga	Malpitic, CSFP	-	-	-	0.00%			reverted
Construction of Slope Protection at Telabastagan to Saguin, City of San Fernando, Pampanga	Telabastagan & Saguin CSFP	5,000,000.00	-	*	0.00%			reverted
Clearing, Desilting and Declogging of Waterways at Sto. Rosario (Poblacion), City of San Fernando, Pampanga	Sto. Rosario, CSFP	4,000,000.00	March 24, 2022	April 22, 2022	99.66%	3,986,250.48		Physically Complete

Province, City or Municipality: City of San Fernando, Pampanga

				Target	Pro	oject Status	No. of	Remarks
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	
Improvement/Construction/Maintenance of Flood Control Projects		25,647,917.00	ar an ann an Airbhean Franch I ann an Ainm Tairbh	E CONTRACTOR SECURIOR	97.16%	24,919,614.34		8 projects - projected remaining balance
Construction of Slope Protection at Northville, Calulut, City of San Fernando, Pampanga	Northville, Calulut, CSFP		March 23, 2022	May 21, 2022				Suspended
Construction of Slope Protection at Panipuan, City of San Fernando, Pampanga	Panipuan, CSFP		March 25, 2022	June 22, 2022				Physically Completed
Construction of Slope Protection at Calulut Creek (Upstream Town Center) , City of San Fernando, Pampanga	Calulut, CSFP		March 24, 2022	June 21, 2022				Physically Completed
onstruction/Improvement of Lined Canal at Outfall to Alasas Creek, Alasas, City of San Fernando, Pampanga	Alasas, CSFP		March 25, 2022	June 12, 2022				Physically Completed
Construction/Improvement of Lined Canal Phase 2 at Alasas, City of San Fernando, Pampanga	Alasas, CSFP		March 25, 2022	April 23, 2022				Physically Completed
Construction of Lined Canal at Purok 4, Alasas, City of San Fernando Pampanga	Alasas, CSFP		March 31, 2022	April 29, 2022				Physically Completed
Construction/Improvement of Lined Canal at Kalayaan Village, Quebiawan , City of San Fernando Pampanga	Kalayaan Village, Quebiawan, CSFP		March 24, 2022	May 22,2022				Physically Completed
Clearing, Desilting and Declogging of Waterways (Bulaon Resettlement) at Bulaon, City of San Fernando, Pampanga	Bulaon, CSFP		March 24, 2022	April 23, 2022				Physically Completed
TOTAL		₱277,597,963.85				P203,266,475.18		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of tha data or information contained in this document

RIZZEL V. MANGILIT

OIC-Budget Officer

HON EDWIN D. SANTIAGO
City Mayor